

Tamana Service Main, Project Update

About the Project

The construction of the Tamana Service Main Project represents an expansion of NGC's gas distribution network. When completed, it will supply natural gas to Tamana Industrial Technology (In-Tech) Park at Cumuto, Wallerfield. API Pipeline Construction Company Limited was awarded the Contract for the performance of the Works.

Duration

The contract schedule is for a duration of 93 days. Mobilization commenced on June 29, 2009 and as at the end of November, the works were approximately 90% complete.

Commissioning

Hydrostatic testing of the supply line and ring main is scheduled to commence this week, December 08, 2009 with commissioning scheduled to be completed by the end of December.